

Camden Link 28 CRISP Study		Work Carried out.	
Section/Element Ref.			
LBC28 00	1	Sign entire route	Done and audited July 2007. Four more signs needed, two installed utumn 2007.
LBC28 01	A1, A2, B1, B3, C1	York Way/Hungerford;Cliff Rd;S Villas entry point	S Villas entry point William O, consultation May 08. Cliff Rd no room to move contraflow, but will resurface
LBC28 02	A1, A2, A3	Camden Rd/N Villas. ASLs, elephants, review signals	Signals 2008-9. Rest done autumn 2006. William O.
LBC 28 03	A1, B1	North Villas logos; Stratford V bollards reflective signs	Logos done, no signs yet
	C1, C2, C4	Strat V/Agar upgrade footway, widen angle, raised crossing etc	Done and audited May 08
LBC 28 04	A2	Agar Place upgrade for 2-way cyclist use	Study incl Randoklph 2-way 2007. Consultation may 2008.
	B2	review cyclist priority at Agar/St P, push button	to be done 2008-9
	B3, C3, C4, C5, D1, D2	reword push buttons, dbl yellow at entry to track, invetigate automatic cycle signal; reduce gradient of ramp, warning sign	to be done 2008-9
LBC 28 05	B1	ramped canal access Georgiana	
LBC 28 06	A1, A2, A3	Georgiana/RCS ASL, adjust signal timing, marking on jug handle	Completed 2007
LBC 28 07	A1, B1, C2	RCS/Plender/Platt signage/Goldington-increase signage	???
	A2	RCS/Plender raise track	Completed 2007 and audited by CCC May 2008
	A5, A6	Plender study raised jnc & remove give way	Study of one way at junctions. Planned 2008-9.
	B2, B5	Pratt raise track, realign slip	Completed 2007 and audited by CCC May 2008
	C1	RCs/Crowndale switch sides	planned 2008-9
LBC 28 08	A1, A2, A3	Purchese realign, reflective signs, dbl yellow, avoid tree	planned 2008-9
LBC 28 09	A1, A2, B2	Polygon widen entry and reflective sign bollards; Phoenix lower track	Completed 2007 and audited by CCC May 2008
	C1	Phoenix/Midland access to St P station	
LBC 28 10	A1, A2	Ossulston/Euston ASL and repaint	TFL
	A3	Yellow box	TFL
	A4, A5	MCI in M Place, elephants	TFL
LBC 28 11	A1	re-align centre line Carwright Gdns	Not agreed but raised junction at bidborough implemented and audited CCC May 2008
LBC 28 12	A1, B2	ASL Marchmont/Tav; realign tracks S of Bedford Way, reprofile track Tav PI	Asl in link 30, Alignmnet pkanned 2008-9.
	C3, C4	reshape entry Malet, review crossing	Stuck - deisgn done, Karl B. Blighted by Bloomsbury vision.

LBC 28 13	A1, A2, A3, A4	Malet remove Adv lane, Keppel waring sign and entry treatment, remove give ways on contraflow Malet St	Keppel under construction Spring 2008.
	B1, B2, B3	Malet /Montague extend, widen SB feeder, widen entry points,	
LBC 28 15	A1, A2	Bury PI/B Way remove no entry signs (also reprofile track bury PI)	Planned 2008-9
LBC 28 17	A1, A2, B1, C1	Newton St/Parker;Macklin; remove 1-way arrow, build outs,relocate no entry sign	Planned 2008-9
	A2	Newton/Parker	Planned 2008-9
	C2	Gt Q - relocate parking, logos	Wait clear zone plans